



Project

Project Name: JAMES WILLIAM STREET LITTLEBOROUGH

Project Date: 25/07/2023

Inspection Standard: MSCC5 Sewers & Drainage GB (SRM5 Scoring)



Table of Contents

Project Name	Project Number	Project Date
JAMES WILLIAM STREET LITTLEBOROUGH		25/07/2023

Project Information	P-1
Section Profile	P-2
Section: 1; F1 > F2 (F1X)	1
Section: 2; F3 > F4 (F3X)	2
Section: 3; S2 > S1 (S2X)	3



Project Information

Project Name	Project Number	Project Date
JAMES WILLIAM STREET LITTLEBOROUGH		25/07/2023

Contractor

Company: Rota-Rod Ltd
Contact: Stephen Kershaw
Department: Surveying
Street: 81 James Street
Town or City: Rochdale
County: Lancashire
Post Code: OL15 8NF
Phone: 01706 372111
Mobile: 07966527310
Email: rota-rod@sky.com



Section Profile

Project Name

JAMES WILLIAM STREET LITTLEBOROUGH

Project Number
Project Date

25/07/2023

Circular, 100 mm

Section	Upstream Node	Downstream Node	Date	Road	Material	Total Length	Inspected Length
2	F3	F4	25/07/2023		Polyvinyl chloride	10.29 m	10.29 m

Total: 1 Inspection x Circular 100 mm = 10.29 m Total Length and 10.29 m Inspected Length

Circular, 150 mm

Section	Upstream Node	Downstream Node	Date	Road	Material	Total Length	Inspected Length
1	F1	F2	25/07/2023		Polyvinyl chloride	37.87 m	37.87 m

Total: 1 Inspection x Circular 150 mm = 37.87 m Total Length and 37.87 m Inspected Length

Circular, 300 mm

Section	Upstream Node	Downstream Node	Date	Road	Material	Total Length	Inspected Length
3	S2	S1	25/07/2023		Vitrified clay pipe	35.45 m	35.45 m

Total: 1 Inspection x Circular 300 mm = 35.45 m Total Length and 35.45 m Inspected Length
Total: 3 Inspections = 83.61 m Total Length and 83.61 m Inspected Length



Section Inspection - 25/07/2023 - F1X

Section 1	Inspection 1	Date 25/07/23	Time 13:00	Client's Job Ref JAMES WILLIAM	Weather Not Specified	Pre Cleaned Not Specified	PLR F1X
Operator Not Specified		Vehicle Not Specified		Camera Not Specified	Preset Length Not Specified	Legal Status Not Specified	Alternative ID Not Specified

Town or Village:	Littleborough	Inspection Direction:	Downstream	Upstream Node:	F1
Road:		Inspected Length:	37.87 m	Upstream Pipe Depth:	
Location:		Total Length:	37.87 m	Downstream Node:	F2
Surface Type:		Joint Length:	0.00 m	Downstream Pipe Depth:	
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Year Constructed:		Material:	Polyvinyl chloride		
Flow Control:		Lining Type:	No Lining		
Inspection Purpose:		Lining Material:	No Lining		
Comments:					
Recommendations:					

Scale:	1:330	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: m F1 0.00 MH Start node type, manhole, reference number: F1 37.87 MHF Finish node type, manhole, reference number: F2 F2 Depth: m							

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0



Section Inspection - 25/07/2023 - F3X

Section 2	Inspection 2	Date 25/07/23	Time 13:03	Client's Job Ref JAMES WILLIAM	Weather Not Specified	Pre Cleaned Not Specified	PLR F3X
Operator Not Specified		Vehicle Not Specified		Camera Not Specified	Preset Length Not Specified	Legal Status Not Specified	Alternative ID Not Specified

Town or Village:	Littleborough	Inspection Direction:	Downstream	Upstream Node:	F3
Road:		Inspected Length:	10.29 m	Upstream Pipe Depth:	
Location:		Total Length:	10.29 m	Downstream Node:	F4
Surface Type:		Joint Length:	0.00 m	Downstream Pipe Depth:	
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	100 mm		
Year Constructed:		Material:	Polyvinyl chloride		
Flow Control:		Lining Type:	No Lining		
Inspection Purpose:		Lining Material:	No Lining		

Comments:	
Recommendations:	

Scale:	1:90	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: m F3 0.00 MH Start node type, manhole, reference number: F3							
4.45 CN Connection other than junction at 9 o'clock, diameter: 150mm							
10.29 MHF Finish node type, manhole, reference number: F4							
F4 Depth: m							

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0



Section Inspection - 25/07/2023 - S2X

Section 3	Inspection 3	Date 25/07/23	Time 13:05	Client's Job Ref JAMES WILLIAM	Weather Not Specified	Pre Cleaned Not Specified	PLR S2X
Operator Not Specified		Vehicle Not Specified		Camera Not Specified	Preset Length Not Specified	Legal Status Not Specified	Alternative ID Not Specified

Town or Village:	Littleborough	Inspection Direction:	Upstream	Upstream Node:	S2
Road:		Inspected Length:	35.45 m	Upstream Pipe Depth:	
Location:		Total Length:	35.45 m	Downstream Node:	S1
Surface Type:		Joint Length:	0.00 m	Downstream Pipe Depth:	
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	300 mm		
Year Constructed:		Material:	Vitrified clay pipe		
Flow Control:		Lining Type:	No Lining		
Inspection Purpose:		Lining Material:	No Lining		

Comments:	
Recommendations:	

Scale:	1:309	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: m S1 0.00 MH Start node type, manhole, reference number: S1							
12.18 H Hole in drain or sewer from 3 o'clock to 6 o'clock 5							
35.45 MHF Finish node type, manhole, reference number: S2							
S2 Depth: m							

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
1	165.0	4.7	165.0	5.0	0	0.0	0.0	0.0	1.0