

Site Waste Management Plan

Plan reference	18423
Environmental Compliance No	1178591
Client	Barratt - Manchester
Principal Contractor	Barratt Homes
Site Address	H8544 - Trows Farm Trows Farm Castleton OL11 2UF
Estimated cost of project	£75,924,756
Plan created	10th July 2025

This plan has been created using Reconomy's Portal.

1	Overview
1.1	Site Waste Management Plan
1.2	Table of contents
1.3	Performance Dashboard
1.4	Development Overview
1.5	Overview of Project
1.6	Group Waste Minimisation
1.7	Site Segregation
1.8	Waste Minimisation
1.9	Benchmark Plot Output Quantities
1.10	Project Stage Checklist
1.11	Project Planning Checklist
1.12	Site Operations Checklist
1.13	Additional documentation
1.14	Sign-off
2	Build phase
2.1	Build Phase details
2.2	Waste to be created
2.3	Waste created
2.4	Additional documentation
2.5	Declaration

3	Post completion summary
3.1	Record of plan reviews
3.2	Post Completion Checklist
3.3	Post completion summary
3.4	Sign-off
4	Appendices
4.1	Waste Carriers and Brokers Registration Certificate
4.2	Hazardous waste station types
4.3	Additional documentation
4.4	Change log

Performance Dashboard

Build phase

	Waste Type	Estimated	Produced	Re-use on site	Recycle	Dispose	% Recycled/Recovered	
	Light Mixed Compactable	694T						Help
	Wood	388T						Help
	Plasterboard	401T						Help
	Hazardous	3T						Help
	Totals	1486T						

This phase hasn't started yet (it will run from 01/09/2025 to 30/06/2031).

1.4 Overview

Development Overview



Plan not completed

Project Name	H8544 Trow Farm		
Value	80,576,844.00		
Address	Castleton OL11 2UF		
Type Of Construction	Timber		
Number of Houses	445		
Number of Apartments	0		
Site Manager	tom Marshall/ Stevie Mellonby	Contact Number	07966013705/07759215765
Start Date	Sept 2025		
End Date	June 2031		
Waste Storage Area Identified?			
Hazardous Waste Site Registration?			
Specialist Waste Carrier Required?			
Access For Waste Collection?			
Further Information From Client?			
Additional Client Requirements?			
Have Targets for Waste Reduction Been Set?			
Copy of Targets is Attached to this Plan?			
Individual responsible for the planning and preparation of this plan	Judith Beardsmore	The Barratt/ DWH Contract Manager	Jamie Thompson
Additional comments			
The Site Waste Management Plan will be reviewed by Reconomy and	This plan has taken into account the Code for Sustainable Homes May 2009		

Barratt /DWH on
site

Technical Guide
and November
2010 Technical
Guide.

Overview of Project



Plan not completed

Item	Comments
	Barratt and Reconomy use the waste hierarchy of Reduce Reuse and Recycle to define their approach to waste management. We aim to reduce the waste created through the design process, then look to re-use waste produced on site and where this isn't practicable we aim to recycle.
	Reconomy, on behalf of Barratt Developments PLC, monitor and record all waste removed from site. This data includes total tonnage, recycled percentages, contractor used, and destination of waste.
	This tool automatically updates with the data collected from any transfer with 1 hour, ensuring, when refreshed, the plan is continually up to date.
	At design stage timber, inert and mixed metal waste and other non-hazardous waste groups that have the potential to be reduced. The targets produced for this plan for these waste groups take this reduction into consideration and actual waste produced will be monitored to compare against these targets on a tonnage basis.
	As our waste management solutions provider, Reconomy aim to divert from landfill significant proportions of timber, inert and mixed metal waste and other non-hazardous waste groups. The amount of waste that is collected which is diverted from landfill is monitored and reported in this plan.
	Waste is segregated on site, the site manager has responsibility for this. As the waste solutions provider Reconomy collect the waste suitable for recycling
	Barratt /DWH have a contract with Reconomy to provide build phase waste management services. All waste transfers are logged with contractor, and transactions and waste management sites recorded. Reconomy as the designated waste management solutions provider maintain legal compliance as an integral part of their ISO certified management system. This specifically includes all aspects of the Duty of Care requirements and waste carrier registration requirements.
	All persons working on this site are provided with a Safety, Health & Environmental induction
	Post completion this plan will be reviewed and updated with regard to any changes to quantity and cost.
	Targets are set using previous data and set against our benchmark target of 29m3. We will continuously strive for better performance and set targets using the actual data collected

Group Waste Minimisation



Section not completed

Waste Origin	Waste Type	Opportunities for waste reduction	Implemented? (if not, why not?)	Quantified Reduction	Units
Superstructure	Brick and block	Barratt DWH are using smart roof systems and spandrel panels to reduce brick and block wastage	Specified within the design specification	0.2	Tonnes per plot
Finishing	Hazardous Waste	Take back scheme for empty paint tins back to manufacturer	Storage provided on site to consolidate waste for collection and reuse	0.1	tonne per plot
2nd fix	Plasterboard	Waste reduced in design specification, remaining waste may be recycled into products	Board waste is segregated to facilitate its recycling and recovery	0.2	Tonnes per plot

Site Segregation



Plan not completed

Item	Comments
 A designated area has been identified for waste management for each phase.	
 All hazardous waste will be segregated from all other wastes and clearly labelled.	
 Clear signage will be provided for all skips.	

Waste Minimisation



Section not completed

Benchmark Plot Output Quantities

Benchmark Plot Output Quantities

Material on Site		Reuse & Recycling		
Expected Waste Material	Estimated Volume (M3)	On-Site Specify proposed reuse of on-site recycling methods	Off-Site Specify how and what method	Specify who to remove
Excavated Material 17-05-04 or 17-05-03	20 ³ m or 35t x number of units	Spread into oversite area/around plots or remove with lorries to another site	Wagons filled by plant and transferred to facility for reuse or recycling	Reconomy or other approved S/P
Timber 17-02-01	4 ³ m or 1.4t x number of units	Place in segregated skip	Transport to transfer station for recycling	Reconomy or other approved S/P
Gypsum/Plasterboard 17-08-02	2.7 ³ m or 0.9t x number of units	Place in segregated skip	Transport to transfer station for recycling	Reconomy or other approved S/P
Compactable Skip – Canteen/Office 20-03-01	14 ³ m or 2.8t x number of units	Place in segregated skip	Transport to transfer station for recycling	Reconomy or other approved S/P
Inert – Bricks/Concrete/Tiles/Ceramics 17-01-07	0.76 ³ m or 0.9t x number of units	Crushed on site and at the end of site placed into a segregated skip	Transport to transfer station for recycling	Reconomy or other approved S/P
Hazardous 15-01-10	0.2 ³ m or 0.05t x number of units	Place in segregated skip	Transport to transfer station for recycling	Reconomy or other approved S/P
Active Waste Material that cannot be segregated on site for site constraints 17-09-04	1 ³ m or 0.75t	Place in skip	Transport to transfer station for recycling, approximately 70% recycled	Reconomy or other approved S/P
Metals/Herras fencing/Reinforcement/Lintels Beams 17-04-07	0.2 ³ m or 0.08t x number of units	Place in segregated skip	Transport to transfer station for recycling	Reconomy or other approved S/P

September 2013

Project Stage Checklist

**Phase not completed**

Item	Comments
 Has a careful evaluation of materials been made so that over-ordering and site wastage is reduced?	Yes, a careful evaluation of materials has been made to reduce site wastage and keep cost to a minimum
 Has full consideration been given to the use of secondary and recycled materials?	Site will re-use inert waste on site for footpaths and hard standing areas. Site will try and keep material wastage to a minimum.
 Is unwanted packaging to be returned to the supplier for recycling or re-use?	Site will remove all packaging waste to ensure that they comply with all duty of care procedures.
 Can unused materials be returned to supplier or used on another site?	Site expect very little unused materials, however these will be reused on other site if produced and if practical for that particular project

Project Planning Checklist



Phase not completed

Item	Comments
 Has a project programme been developed to include likely waste arising? (how much, when and what types)	Site waste management plan and on site segregation has been implemented, The SWMP identifies the likely waste arising from the project. Monthly reports will be produced to highlight the volume, cost and type of waste produced.
 Has an area been designated for waste management, including segregation of waste?	Skip compound is located on site, which is easily accessible for site employees and the service provider.
 Can targets be set for different types of waste likely to arise from the project?	Monthly reports will be distributed by Reconomy to help monitor and set targets. Regular site visits by Reconomy Regional Manager will be completed to help review the plan and set waste targets.
 Has disposal of liquid wastes such as wash-down water, dewatering or toilet waste been considered?	Yes
 Have measures been put in place to deal with expected (and unexpected) hazardous waste?	Reconomy technical support team will remove all unexpected hazardous waste and audit trail will be updated in the plan. Site will utilise E.A 210 litre clip top drums and 1100 litre wheelie bin as part of the hazardous waste station, for removal of expected hazardous waste.
 Has agreement been sought from the sewage company for trade effluent discharge?	Yes
 Have opportunities been considered for re-use of materials on site i.e. crushing concrete?	Any material unable to be reused will be transported to local transfer station for crushing and further recycling and re-use.
 Have you considered what are the most appropriate sites for disposal of residual waste from the project?	Residual waste that is removed by Reconomy will be disposed of at licensed site. If residual waste is needed to be removed, copies of the licences are located in the site waste management plan.
 Are there opportunities for reducing disposal costs from waste materials, which may have commercial value?	On site segregation is implemented to help reduce waste cost from site.

Site Operations Checklist



Phase not completed

Item	Comments
 Has responsibility for Waste Management and Compliance been assigned to a named individual?	The Project Manager will be responsible for the waste management on site.
 Have Reconomy attended site to assess waste output and demonstrate best practice for all of site requirements?	Reconomy have assisted site in the implementation of the waste management plan. Reconomy will visit the sites on a regular basis to help set targets and demonstrate good waste management practice.
 Are containers/skips clearly labelled to avoid confusion?	Signage will be used on site and will be clearly labelled on the segregated skips.
 Are the Duty of Care procedures complied with, including the provision of transfer notes and authorisation checks of registered carriers, registered exempt sites and licensed waste management facilities?	Reconomy will record and keep copies of all of sites transfer notes for two years. Reconomy compliance team has carried out authorised checks on the chosen service provider, All relevant carriers licences details are located in sites waste management plan
 Are any checks made that excavation waste is received at the intended site?	Yes
 Is implementation of agreed waste management procedures monitored?	Reports are produced on a monthly basis to ensure that site is following the agreed waste management plan. Reconomy Regional Account Manager will visit site on a regular basis to monitor sites performance.
 Are reports regularly produced regarding waste quantities and treatment/disposal routes, and on costs incurred?	Monthly reports are produced that identify cost and quantities of waste removed from site.
 Record quantities of waste?	Yes
 During site operations, are barriers to good waste management practice considered and noted for incorporation into the post-completion review?	All employees are aware of the companies waste management procedures, which are noted in the employees' site induction.

Additional documentation

Attach any additional documentation relating to the planning phase of the project in here.



H8544Trows Farm-SWMP CAI.xlsx

Uploaded on 10/07/25
by Judith Beardsmore (Reconomy)

Click on any file to download it.

Sign-off

I hereby confirm that any information given above will form part of the Site Waste Management Plan, and as such, is current and correct. In addition, I confirm compliance with the requirements of Duty of Care and that material will be handled efficiently and waste managed appropriately.

Signature

.....

Full name

.....

Position

.....

Company

.....

2.1 Build phase

Build Phase details



Phase not completed

Phase description	Build
Person(s) in charge of site works	Jamie Thompson

Period 1	1st September 2025 - 1st December 2025
Period 2	1st December 2025 - 1st March 2026
Period 3	1st March 2026 - 1st June 2026
Period 4	1st June 2026 - 1st September 2026
Period 5	1st September 2026 - 1st December 2026
Period 6	1st December 2026 - 1st March 2027
Period 7	1st March 2027 - 1st June 2027
Period 8	1st June 2027 - 1st September 2027
Period 9	1st September 2027 - 1st December 2027
Period 10	1st December 2027 - 1st March 2028
Period 11	1st March 2028 - 1st June 2028
Period 12	1st June 2028 - 1st September 2028
Period 13	1st September 2028 - 1st December 2028
Period 14	1st December 2028 - 1st March 2029
Period 15	1st March 2029 - 1st June 2029
Period 16	1st June 2029 - 1st September 2029
Period 17	1st September 2029 - 1st December 2029
Period 18	1st December 2029 - 1st March 2030
Period 19	1st March 2030 - 1st June 2030
Period 20	1st June 2030 - 1st September 2030
Period 21	1st September 2030 - 1st December 2030
Period 22	1st December 2030 - 1st March 2031
Period 23	1st March 2031 - 1st June 2031
Period 24	1st June 2031 - 30th June 2031

Waste type	Contractor	Waste carrier	Registration no.	Expiry	Disposal site	Type of site	License permit / exemption no.	EA checked?
Rental & Management charges	Reconomy	Reconomy (UK) Ltd	CBDU64227	26/10/27	TST999 - Virtual Transfer Station Site 1 Kelsall House Stafford Court Telford TF3 3BD	Transfer Station	123456	

Declaration

Barratt Homes confirms compliance with the requirements of Duty of Care and that all materials will be handled efficiently and waste managed appropriately.

Waste to be created



Phase not completed

Waste Type	EWC code	Predicted	Re-use on site	Recycle	Dispose	Container	Number
☐ Light Mixed Compactable	17-09-04	694 T		589.9 T	104.1 T	12 yard	390
☐ Wood	17-02-01	388 T		388.0 T		12 yard	223
☐ Plasterboard	17-08-02	401 T		401.0 T		12 yd	144
☐ Hazardous	See Consignment Note	3 T		2.3 T	0.8 T	205 ltr drums	14
Totals		1486 T	0 T	1381.2 T	104.9 T		771

Waste created



Section not completed

Actual

Data from Reconomy has not been included in these figures yet. Click the **Refresh** button above to check for Reconomy's own data.

No data recorded yet.

Difference from predicted

Waste Type	EWc code	Produced	Re-use on site	Recycle	Dispose
☐ Light Mixed Compactable	17-09-04	-694 T	0 T	-589.9 T	-104.1 T
☐ Wood	17-02-01	-388 T	0 T	-388 T	0 T
☐ Plasterboard	17-08-02	-401 T	0 T	-401 T	0 T
☐ Hazardous	See Consignment Note	-3 T	0 T	-2.3 T	-0.8 T
Totals		-1486 T	0 T	-1381.2 T	-104.9 T

Additional documentation

Attach any additional documentation relating to this phase in here.

Declaration

We confirm compliance with the requirements of Duty of Care and that all materials will be handled efficiently and waste managed appropriately.

In certain circumstances Reconomy Solutions may have to rely on estimated tonnage and in such circumstances will use its best endeavours to ensure that the data is correct utilising as its base, industry averages; however the Company accepts no liability as to the precise accuracy of the same.

Signature

Full name

Position

Company

Section not completed

Post Completion Checklist



Section not completed

Item	Comments
Has a final report for the use of recycled and secondary materials, waste reduction, segregation, recovery and disposal, with costs and savings identified, been completed, incorporating benchmark measures?	
Has the plan been monitored and updated in accordance with the regulation?	
How did estimated waste quantities of each type of waste compare against actual quantities of each waste type?	
Was there any deviation from the plan?	
If yes, explain the reason for and nature of any deviation.	
Please detail any cost savings made as a result of completing and implementing the site waste management plan.	
Please detail any targets set for the reduction of wastes.	
Has the performance of the site been reviewed against the targets for waste reduction	
Have any necessary amendments been identified for future plans?	
Have any key waste management issues been considered for action at future projects?	
Compare the deviation of costs and quantities of waste produced.	
Any other comments?	

Please note: the SWMP regulations require that the post completion section of the plan is completed within three months of the completion of the project, this section can be completed at any time once the project is complete.

Post completion summary

Build phase

Predicted

Waste Type	EWC code	Produced	Re-use on site	Recycle	Dispose
☐ Light Mixed Compactable	17-09-04	694 T		589.9 T	104.1 T
☐ Wood	17-02-01	388 T		388.0 T	
☐ Plasterboard	17-08-02	401 T		401.0 T	
☐ Hazardous	See Consignment Note	3 T		2.3 T	0.8 T
Totals		1486 T	0 T	1381.2 T	104.9 T

Actual

No data recorded yet.

Difference

Waste Type	EWC code	Produced	Re-use on site	Recycle	Dispose
☐ Light Mixed Compactable	17-09-04	-694 T	0 T	-589.9 T	-104.1 T
☐ Wood	17-02-01	-388 T	0 T	-388 T	0 T
☐ Plasterboard	17-08-02	-401 T	0 T	-401 T	0 T
☐ Hazardous	See Consignment Note	-3 T	0 T	-2.3 T	-0.8 T
Totals		-1486 T	0 T	-1381.2 T	-104.9 T

Sign-off

I hereby confirm that any information given above will form part of the Site Waste Management Plan, and as such, is current and correct. In addition, I confirm compliance with the requirements of Duty of Care and that material will be handled efficiently and waste managed appropriately.

Signature

Full name

Position

Company

Waste Carriers and Brokers Registration Certificate

Certificate of Registration under the Waste (England and Wales) Regulations 2011

Regulation authority

Name	 Environment Agency
Address	National Customer Contact Centre 99 Parkway Avenue Sheffield S9 4WF
Telephone number	03708 506506

The Environment Agency certify that the following information is entered in the register which they maintain under regulation 28 of the Waste (England and Wales) Regulations 2011.

Carriers details

Name of registered carrier	RECONOMY (UK) LIMITED
Registered as	An upper tier waste carrier, broker and dealer
Registration number	CBDU64227
Address of place of business	Kelsall House Stafford Park Court Stafford Park 1 Telford TF3 3BD
Date of registration	8 October 2024
Expiry date of registration (unless revoked)	26 October 2027

This certificate was created on 8 October 2024. These details are correct at the time of certificate generation.

This copy has been issued under Regulation 6 of Waste (England and Wales) Amendment Act 2014 by the Environment Agency. This is copy number 1 of the certificate.

Making changes to your registration

Your registration will last 3 years and will need to be renewed after this period. If any of your details change, you must notify us within 28 days of the change.

You can do this by calling the Environment Agency.

Hazardous waste station types

Item	Permitted Items	Non-Permitted Items	
205L Drum for Spent Aerosols	- Spray Paint Canisters - Fixing Tool Gas Canisters	- Expanding Foam Canisters - All Red-List Items - Plumbers Gas Canisters	 Flammable
205L Drum for Oil Rags	Oil Contaminated Rags and Wipes Only	- PCB's - Free Flowing Liquids - Granules, Pads or Booms	
205L Drum for Oil	- Single Fuel Oils - Mixed Fuel Oils	PCB's	
820L Wheelie Bin for Empty Paint Tins	Empty Paint/Resin/Adhesive Tins (with maximum residue of 1% i.e. 5 litre paint tin no more than 50ml of paint residue)	- Isocyanate Based Paint - Bitumen Tins - Oil Containers - Decorators Accessories (i.e. paint brushes, trays, overalls)	 Corrosive
205L Drum for Empty Mastic Tubes	- Mastic Tubes - Sealant Tubes		
205L Drum for Spent Expanding Foam Canisters	Expanding Foam Canisters	Red-List Items	 Toxic
820L Wheelie Bin for Part Full Paint Tins	Paint/Resin/Adhesive Tins must have lids on to prevent spillages.	- Isocyanate Based Paint - Bitumen Tins - Oil Containers - Decorators Accessories (i.e. paint brushes, trays, overalls no free flowing liquid - cleaning charges will apply)	
205L Drum for Oil Spill Waste	Granules, Pads, Rags (should be bagged)	- Oil Containers - Free Flowing Liquids	 Irritant / Harmful

Additional documentation

Attach any additional documentation relating to the Plan in here.

4.4 Appendices

Change log

Date	Section	Description	User
10/07/25	Build Phase details	Set waste metric to Tonnes	Judith Beardsmore (Reconomy)
10/07/25	Build Phase details	Checked for latest records of Reconomy contractors	Judith Beardsmore (Reconomy)
10/07/25	Build Phase details	Set contract numbers	Judith Beardsmore (Reconomy)
10/07/25	Build Phase details	Set persons in charge	Judith Beardsmore (Reconomy)
10/07/25	Build Phase details	Set phase description	Judith Beardsmore (Reconomy)
10/07/25	Build Phase details	Set waste metric to Tonnes	Judith Beardsmore (Reconomy)
10/07/25	Build Phase details	Set phase description	Judith Beardsmore (Reconomy)
10/07/25	Site Operations Checklist	Checked as 'yes': Is implementation of agreed waste management procedures monitored?	Judith Beardsmore (Reconomy)
10/07/25	Site Operations Checklist	Checked as 'yes': Has responsibility for Waste Management and Compliance been assigned to a named individual?	Judith Beardsmore (Reconomy)
10/07/25	Site Operations Checklist	Checked as 'yes': Have Reconomy attended site to assess waste output and demonstrate best practice for all of site requirements?	Judith Beardsmore (Reconomy)
10/07/25	Site Operations Checklist	Checked as 'yes': Are containers/skips clearly labelled to avoid confusion?	Judith Beardsmore (Reconomy)
10/07/25	Site Operations Checklist	Checked as 'yes': Are the Duty of Care procedures complied with, including the provision of transfer notes and authorisation checks of registered carriers, registered exempt sites and licensed waste management facilities?	Judith Beardsmore (Reconomy)
10/07/25	Site Operations Checklist	Checked as 'yes': Are any checks made that excavation waste is received at the intended site?	Judith Beardsmore (Reconomy)
10/07/25	Site Operations Checklist	Checked as 'yes': Are reports regularly produced regarding waste quantities and treatment/disposal routes, and on costs incurred?	Judith Beardsmore (Reconomy)
10/07/25	Site Operations Checklist	Checked as 'yes': Record quantities of waste?	Judith Beardsmore (Reconomy)
10/07/25	Site Operations Checklist	Checked as 'yes': During site operations, are barriers to good waste management practice considered and noted for incorporation into the post-completion review?	Judith Beardsmore (Reconomy)
10/07/25	Project Planning Checklist	Checked as 'yes': Has disposal of liquid wastes such as wash-down water, dewatering or toilet waste been considered?	Judith Beardsmore (Reconomy)
10/07/25	Project Planning Checklist	Checked as 'yes': Are there opportunities for reducing disposal costs from waste materials, which may have commercial value?	Judith Beardsmore

Date	Section	Description	User
			(Reconomy)
10/07/25	Project Planning Checklist	Checked as 'yes': Have you considered what are the most appropriate sites for disposal of residual waste from the project?	Judith Beardsmore (Reconomy)
10/07/25	Project Planning Checklist	Checked as 'yes': Have opportunities been considered for re-use of materials on site i.e. crushing concrete?	Judith Beardsmore (Reconomy)
10/07/25	Project Planning Checklist	Checked as 'yes': Has agreement been sought from the sewage company for trade effluent discharge?	Judith Beardsmore (Reconomy)
10/07/25	Project Planning Checklist	Checked as 'yes': Have measures been put in place to deal with expected (and unexpected) hazardous waste?	Judith Beardsmore (Reconomy)
10/07/25	Project Planning Checklist	Checked as 'yes': Can targets be set for different types of waste likely to arise from the project?	Judith Beardsmore (Reconomy)
10/07/25	Project Planning Checklist	Checked as 'yes': Has an area been designated for waste management, including segregation of waste?	Judith Beardsmore (Reconomy)
10/07/25	Project Planning Checklist	Checked as 'yes': Has a project programme been developed to include likely waste arising? (how much, when and what types)	Judith Beardsmore (Reconomy)
10/07/25	Project Stage Checklist	Checked as 'yes': Can unused materials be returned to supplier or used on another site?	Judith Beardsmore (Reconomy)
10/07/25	Project Stage Checklist	Checked as 'yes': Is unwanted packaging to be returned to the supplier for recycling or re-use?	Judith Beardsmore (Reconomy)
10/07/25	Project Stage Checklist	Checked as 'yes': Has full consideration been given to the use of secondary and recycled materials?	Judith Beardsmore (Reconomy)
10/07/25	Project Stage Checklist	Checked as 'yes': Has a careful evaluation of materials been made so that over-ordering and site wastage is reduced?	Judith Beardsmore (Reconomy)
10/07/25	Site Segregation	Checked as 'yes': A designated area has been identified for waste management for each phase.	Judith Beardsmore (Reconomy)
10/07/25	Site Segregation	Checked as 'yes': All hazardous waste will be segregated from all other wastes and clearly labelled.	Judith Beardsmore (Reconomy)
10/07/25	Site Segregation	Checked as 'yes': Clear signage will be provided for all skips.	Judith Beardsmore (Reconomy)
10/07/25	Overview of Project	Checked as 'yes': Targets are set using previous data and set against our benchmark target of 29m3. We will continuously strive for better performance and set targets using the actual data collected	Judith Beardsmore (Reconomy)
10/07/25	Overview of Project	Checked as 'yes': Barratt and Reconomy use the waste hierarchy of Reduce Reuse and Recycle to define their approach to waste management. We aim to reduce the waste created through the design process, then look to re-use waste produced on site and where th	Judith Beardsmore (Reconomy)
10/07/25	Overview of Project	Unchecked: Targets are set using previous data and set against our benchmark target of 29m3. We will continuously strive for better performance and set targets using the actual data collected	Judith Beardsmore (Reconomy)
10/07/25	Overview of Project	Checked as 'yes': Post completion this plan will be reviewed and updated with regard to any changes to quantity and cost.	Judith Beardsmore (Reconomy)
10/07/25	Overview of Project	Checked as 'yes': All persons working on this site are provided with a Safety, Health & Environmental induction	Judith Beardsmore (Reconomy)
10/07/25	Overview of Project	Checked as 'yes': Barratt /DWH have a contract with Reconomy to provide build phase waste management services. All waste transfers are logged with contractor, and transactions and waste management sites recorded. Reconomy as the designated waste management	Judith Beardsmore (Reconomy)

Date	Section	Description	User
10/07/25	Overview of Project	Checked as 'yes': Waste is segregated on site, the site manager has responsibility for this. As the waste solutions provider Reconomy collect the waste suitable for recycling	Judith Beardsmore (Reconomy)
10/07/25	Overview of Project	Checked as 'yes': As our waste management solutions provider, Reconomy aim to divert from landfill significant proportions of timber, inert and mixed metal waste and other non-hazardous waste groups. The amount of waste that is collected which is diverted	Judith Beardsmore (Reconomy)
10/07/25	Overview of Project	Checked as 'yes': At design stage timber, inert and mixed metal waste and other non-hazardous waste groups that have the potential to be reduced. The targets produced for this plan for these waste groups take this reduction into consideration and actual w	Judith Beardsmore (Reconomy)
10/07/25	Overview of Project	Checked as 'yes': This tool automatically updates with the data collected from any transfer with 1 hour, ensuring, when refreshed, the plan is continually up to date.	Judith Beardsmore (Reconomy)
10/07/25	Overview of Project	Checked as 'yes': Reconomy, on behalf of Barratt Developments PLC, monitor and record all waste removed from site. This data includes total tonnage, recycled percentages, contractor used, and destination of waste.	Judith Beardsmore (Reconomy)