

Week 6– W/E 20.09.2024 – Stonework dismantling and window repairs



Assessment of stone repairs



Renewed and improved flashing detail to the offset to the reading room wall.



Stonework fully inspected and laid out for re-installation



Coping dpc installed ready for coating with bitumen and sand



Coping re-installed above meeting room



Reading room offset detail flashed



Condition of gable brickwork assessed



Chimney repaired and re-constructed