

DETAILS OF CLIENT OR PERSON ORDERING REPORT

Client:	Jax Construction Ltd		
Address:	37 Wellhouse Lane, Mirfield, WF14 0BE		
Phone:		Email:	

DETAILS OF THE EMERGENCY LIGHTING INSTALLATION

Occupier name:	21 Charlotte Street		
Installation address:	21, Charlotte Street, Rochdale, OL16 4TJ		
Description of premises:	Residential		
Installation is:	☒ New installation ☐ An addition to an existing installation ☐ An alteration to an existing installation		

ACCOMPANYING DOCUMENTATION

This certificate is only valid when accompanied by current:

- a) Signed declaration(s) of design, installation and verification, as applicable (see overleaf).
 b) Photometric design data. This can be in any of the following formats but in all cases appropriate de-rating factors must be used and identified to meet worst case requirements.

- Authenticated spacing data such as ICEL 1001 registered tables**
- Calculations as detailed in Annex G and CIBSE/SLL Guide LG12***
- Appropriate computer print of results

c) Test log book

**Available from Industry Committee for Emergency Lighting, Stafford Park 7, Telford TF3 3BQ.

***Available from Chartered Institution of Building Services Engineers, Delta House, 222 Balham High Road, London SW12 9BS.

Essential related reference documents accompanying this certificate:

N/A

NEXT INSPECTION

I/We, the competent person(s) carrying out this compliance assessment, recommend that this installation is further inspected and tested:

No later than: 23 Jan 2027

DECLARATION

In consequence of acceptance of the appended checklist and report, I/we hereby declare that the emergency lighting system installation, or part thereof, at the above premises conforms, to the best of my/our knowledge and belief, to the appropriate recommendations given in BS 5266-1:2016, Emergency lighting - Part 1: Code of practice for the emergency lighting of premises, BS EN 1838:2013 Lighting applications - Emergency lighting and BS EN 50172:2004, Emergency escape lighting systems, as set out in the accompanying declarations, except as stated below/overleaf.

Trading title:	AJS Electrics Ltd	Enrolment number:	603610
Address:	15 Hales Road, Leeds, LS12 4PL		
Website:	ajs-electrics.co.uk	Phone:	

Completed by:

Name:	Sam Hood	Position:	Electrician	Signature:		Date:	23 Jan 2026
-------	----------	-----------	-------------	------------	---	-------	-------------

Report authorised by (competent person):

Name:	Callum Macdonald	Position:	Qualified Supervisor	Signature:		Date:	23 Jan 2026
-------	------------------	-----------	----------------------	------------	---	-------	-------------

EMERGENCY LIGHTING CHECKLIST REPORT

000407

YES Compliant 23 results	NO Non-compliant 0 results	N/A Not applicable 4 results
--	--	--

Engineer Functions: D = Designer, I = Installer, V = Verifier

BS 5266-1:2016 Clause Reference	Engineer Function	Recommendation	System Conforms
Check of categories and documentation			
4.2	D, V	Are plans of the system available and correct?	YES
6.7	D, V	Has the system been designed for the correct mode of operation category?	YES
6.7	D, V	Has the system been designed for the correct emergency duration period?	YES
Clause 11	D, V	Is a completion certificate available with the photometric design data?	N/A
Clause 11	D, I, V	Is a test log book available and are the entries up to date?	N/A
Check of design			
4.1; 5.2.8	D, I, V	Are the correct areas of the premises covered to meet the risk assessment?	YES
5.2.8	D, I, V	Are all hazards identified by the risk assessment covered?	YES
5.2.8	D, I, V	Are there luminaires sited at the "points of emphasis"?	YES
5.2.2	D, I, V	Is the spacing between luminaires compliant with authenticated spacing or design data?	YES
5.2.9	D, I, V	Are the emergency exit signs and escape route direction signs correct and the locations of other safety signs to be illuminated under emergency conditions identified?	YES
6.1	D, I, V	Do all non-maintained luminaires operate on local final circuit failure?	YES
6.3	D, V	Is there illumination from at least two luminaires in each compartment?	YES
6.4	I, V	Are luminaires at least 2 m above the floor and avoiding smoke reservoirs?	YES
5.8.2.5; 5.8.2.6	D, V	Are additional luminaires located to cover toilets, lifts, plant-rooms etc?	YES
Check of the quality of the system components and installation			
6.7	D, I, V	Do the luminaires conform to BS EN 60598-2-22?	YES
6.7	D, I, V	Do any converted luminaires conform to BS EN 60598-2-22?	YES
6.7	D, I, V	Do luminaires have a suitable degree of protection for their location?	YES
Clause 8	I, V	Does the installation conform to the good practice defined in BS 7671?	YES
8.2.12	D, I, V	Are any plugs or sockets protected against unauthorized use?	N/A
Test facilities			
8.3.3	D, I, V	Are the test facilities suitable to test function and duration?	YES
8.3.3	D, I, V	Are the test facilities safe to operate and do not isolate a required service?	YES
8.3.3	D, I, V	Are the test facilities clearly marked with their function?	YES
8.3.3	D, I, V	If an automatic test system is installed, does it conform to BS EN 62034?	N/A
10.7	D, V	Is the responsible person trained and able to operate the test facilities and record the test results correctly?	YES
Final acceptance to be conducted at completion			
Clause 12	D, I, V	Does the system operate correctly when tested?	YES
10.7	D, I, V	Has adequate documentation been provided to the user?	YES
10.7	D, I, V	Is the user aware of action they should take in the event of a test failure?	YES

No deviations or non-compliance items reported.

ACTION RECOMMENDED OR DEVIATION TO BE REPORTED	
Details:	N/A