temporary protective fencing bounds the Construction Exclusion Zone

Where RPA extends outside the CEZ, all excavation to be by hand tools.
DO NOT CUT roots of 75mm diameter or above.
Carpark buildup to be porous construction throughout. Self-binding gravels or hoggin are NOT acceptable.
Materials with low fines content are to be used.
No-dig technical solution to be used to avoid soil compaction of underlying layers.
Trenches for kerbs etc - DO NOT CUT roots of 75mm diameter or above.
All construction works to be in accordance with BS 5837:2015.

CAR PARK
420m²

T1

T2

T2 and T3 to be removed.

T3

T4

T5

Existing hard surface. Protective surface as applicable

115.2m

QUEEN'S PARK ROAD

Legend

- T3 — Tree canopy. Tree to be retained.
- T3 — Tree to be removed
- Root Protection Area
- Existing tree (other) to be retained
- Mitigation measures
- Temporary protective fencing

Figured dimensions to be used. Do not scale from drawing

Rev.	Revision detail	By	Chk.	Date
*	*	*		**/**/****

ROCHDALE BOROUGH COUNCIL

PROPERTY & HIGHWAY SERVICES
No. 1 Riverside, Smith Street, Rochdale, OL16 1XU
Tel: (01706) 647474

Client

Project: St Luke's CE Primary School
2 Form Entry

Title: PLANNING
TREE MITIGATION MEASURES

Drawn by	Date	Purpose of issue	Scale
FC	14/12/18	Planning	1:200 @ A3
Checked by	Date	Project No.	2003604
Approved by	Date	Drawing No.	P-27
			Rev. *